

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

NABARD – RIDF XI – Anantapur district – “BT to road from Settur to Perugupalyam via Chintarlapalli, Karidipalli” – Post facto Extension Of Agreement Time up to 30.9.2008 with penalty for one day – Orders – Issued.

PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 456

Dated: 25-2-2009

Read the following:

- 1.G.O.Rt.No.1404, P.R. & R.D.(Progs.II) Dept.,dt.2.8.2005.
2. From Chief Engineer, NABARD, Hyderabad Ir.No.NB7/NABARD RIDF XI/Settur/ATP/2005,dt.25.7.2008 & 24.11.2008.

...

ORDER:

In the circumstances reported by the Chief Engineer, NABARD, Hyderabad in his letters 2nd read above, Government after careful examination of the matter hereby accord Extension Of Agreement Time up to 30.9.2008 with penalty for one day for the work “BT to road from Settur to Perugupalyam via Chintarlapalli, Karidipalli” in Anantapur district.

2. The Chief Engineer,NABARD, Hyderabad is requested to take necessary action accordingly.

3. A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

CHITRA RAMCHANDRAN,
SECRETARY TO GOVERNMENT

To
The Chief Engineer, NABARD, Hyderabad.
The SE, Panchayat raj, Anantapur.
The Accountant General, A.P.,Hyderabad.
Copy to:
P.S. to M(P.R.)/P.S. to Secretary to Government.
Sf/Sc.

//FORWARDED::BY ORDER//

SECTION OFFICER